

**UPDATED STATUS REPORT  
for the Bonner Bridge Replacement  
T.I.P. No. B-2500  
September 30, 2005**

**I. TASKS ACCOMPLISHED THRU SEPTEMBER 2005**

- September 1 Monthly status meeting with BOT Member White.
- September 1 Met with FHWA to discuss final review comments.
- September 9 Last of the outstanding comments addressed in SDEIS.
- September 12 DOT signs the SDEIS.
- September 12 Met with FHWA to discuss recent changes to SDEIS.
- September 12 FHWA signs the SDEIS.
- September 13 SDEIS sent to print shop for reproduction.
- September 16 Advance copies of SDEIS received.
- September 19 Hearing Map review meeting held with Design, Division, PDEA, etc.
- September 22 Remaining copies of SDEIS received.
- September 23 Official SDEIS distribution.

**II. TASKS SCHEDULED FOR OCTOBER 2005**

- October OHE will schedule upcoming Public Hearing/Workshops.
- October 6 Monthly meeting with BOT Member White & Anthony Roper.

**III. PROJECT SCHEDULE**

- SDEIS – ~~October-2005~~ *September 12 2005*
- FEIS - May 2007
- ROD - August 2007

**IV. CHANGES IN SCHEDULED TASKS/PROJECT SCHEDULE**

- SDEIS signed in advance of project schedule.